

ID	Task Name	Duration	Start	Finish	2023				2024				2025	
					Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
1	LAVA RECOVERY PROJECTS	109.2 wks	Fri 3/31/23	Fri 5/2/25										
2	Environmental Assessment - Anticipated FONSI Issued	0 wks	Fri 3/31/23	Fri 3/31/23										
3	Final Engineering Design (DPW)	12 wks	Mon 4/3/23	Fri 6/23/23										
4	Final Engineering Design (DWS)	12 wks	Mon 4/3/23	Fri 6/23/23										
5	Lighthouse Road & 4 Corners to Kapoho Beach Road (procure & complete construction)	40 wks	Mon 5/1/23	Fri 2/2/24										
6	Upper & Lower Pohoiki Road - Road & Waterline plus Leilani Ave (procure & complete construction)	65 wks	Mon 6/26/23	Fri 9/20/24										
7	Highway 137 Kapoho Beach Road to Pohoiki Road - Road & Waterline (procure & complete construction)	54 wks	Mon 2/5/24	Fri 2/14/25										
8	Highway 137 Pohoiki Road to McKenzie - Road Construction (procure & complete construction)	32 wks	Mon 9/23/24	Fri 5/2/25										

Lava Recovery Schedule February 2023	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			